

## Installation Sheet

### Installation Preparation Switzerland (Customer Responsibility). 1-group La Marzocco or Rocket Espresso coffee machine with direct water connection

- Check off each item once completed and return this signed installation sheet to us by email at [info@kialoa.ch](mailto:info@kialoa.ch) or by post.
- An installation appointment can only be scheduled after we have received the signed installation sheet. Please allow at least 2 weeks of lead time for scheduling.
- Please notify us no later than 48 hours before the scheduled installation if the installation cannot take place as planned.
- If the scheduled installation cannot be carried out properly due to missing or incorrect preparation by the customer, or if this results in delays, any additional work and costs incurred will be charged accordingly



|                                 |                                      |                                                                                                              |
|---------------------------------|--------------------------------------|--------------------------------------------------------------------------------------------------------------|
| <b>Installation-compartment</b> | Height = full counter height (800mm) | <u>Directly underneath</u> the machine for sockets ①, water in- ② and outlet ③, pump and <u>water-filter</u> |
|                                 | Width = min. 400mm                   |                                                                                                              |
|                                 | Depth = full counter depth (600mm)   |                                                                                                              |



|                                                                                                  |                                 |                          |
|--------------------------------------------------------------------------------------------------|---------------------------------|--------------------------|
| <b>Hole in tabletop directly to the installation compartment</b><br>(for water pipes and cables) | Diameter $\varnothing$ 80 mm    | <input type="checkbox"/> |
|                                                                                                  | Centered underneath the machine | <input type="checkbox"/> |

|                           |                                                                                                                     |                                                                                     |                          |
|---------------------------|---------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|--------------------------|
| <b>①<br/>Sockets</b>      | 1x type 13 socket for coffee machine<br>(1 x 230V/10A, P,N + E)                                                     |  | <input type="checkbox"/> |
|                           | 1 plug-in slot type 13 socket <u>per</u> grinder                                                                    |  | <input type="checkbox"/> |
| <b>②<br/>Water inlet</b>  | 1x <u>3/8"</u> or <u>1/8"</u> fresh water line with stopcock.<br>Cold fresh water with at least 3 bar line pressure |   | <input type="checkbox"/> |
| <b>③<br/>Water outlet</b> | 1x <u>open</u> syphon with at least 40 mm diameter and 150 mm riser                                                 |  | <input type="checkbox"/> |

I confirm that all Installation Preparations are fulfilled and terminated

Purchaser

Name und Surname: \_\_\_\_\_

Company: \_\_\_\_\_

Address/Place of  
Coffee Machine: \_\_\_\_\_

\_\_\_\_\_

Date: \_\_\_\_\_

Signature: \_\_\_\_\_

## Visualization

