

Installation Sheet

Installation Preparation Switzerland (Customer Responsibility). 2 - 4 groups La Marzocco or Rocket Espresso coffee machine with direct water connection

- Check off each item once completed and return this signed installation sheet to us by email at info@kialoa.ch or by post.
- An installation appointment can only be scheduled after we have received the signed installation sheet. Please allow at least 2 weeks of lead time for scheduling.
- Please notify us no later than 48 hours before the scheduled installation if the installation cannot take place as planned.
- If the scheduled installation cannot be carried out properly due to missing or incorrect preparation by the customer, or if this results in delays, any additional work and costs incurred will be charged accordingly



Installation-compartment	Height = full counter height (800mm)	<u>Directly underneath</u> the machine for sockets ①, water in- ② and outlet ③, pump and <u>water-filter</u>
	Width = min. 400mm	
	Depth = full counter depth (600mm)	



Hole in tabletop directly to the installation compartment (for water pipes and cables)	Diameter $\varnothing$ 80 mm	☐
	Centered underneath the machine	☐

① Sockets	1x type 25 socket for coffee machine (3 x 400V/16A,3P,N +E)		☐
	1 plug-in slot type 13 socket per grinder		☐
② Water inlet	1x 3/8" or 1/8" fresh water line with stopcock. Cold fresh water with at least 3 bar line pressure		☐
③ Water outlet	1x open syphon with at least 40 mm diameter and 150 mm riser		☐

I confirm that all Installation Preparations are fulfilled and terminated

Purchaser

Name und Surname: _____

Company: _____

Address/Place of
Coffee Machine: _____

Date: _____

Signature: _____

Visualization

