Installation Sheet

Installation Preparation Switzerland (Customer Responsibility). 1-group La Marzocco Linea Classic S Coffee Machine


- Check off each item once completed and return this signed installation sheet to us by email at info@kialoa.ch or by post.

- An installation appointment can only be scheduled after we have received the signed installation sheet. Please allow at least 2 weeks of lead time for scheduling.

- Please notify us no later than 48 hours before the scheduled installation if the installation cannot take place as planned.

- If the scheduled installation cannot be carried out properly due to missing or incorrect preparation by the customer, or if this results in delays, any additional work and costs incurred will be charged accordingly

			☑
Installation-compartment	Height = full counter height (800mm) Width = min. 400mm Depth = full counter depth (600mm)	**Directly underneath** the machine for sockets ①, water in- ② and outlet ③, pump and **water-filter**	☐
Hole in tabletop directly to the installation compartment (for water pipes and cables)	Diameter ∅ **80 mm**		☐
	Centered underneath the machine		☐

① **Sockets**	1x type 23 socket for coffee machine (1 x 230V/16A, P,N + E)		☐
	1 plug-in slot type 13 socket **per** grinder		☐
② **Water inlet**	1x **3/8**“ or **3/4**“ fresh water line with stopcock. Cold fresh water with at least 2 bar line pressure		☐
③ **Water outlet**	1x **open** syphon with at least 40 mm diameter and 150 mm riser		☐

I confirm that all Installation Preparations are fulfilled and terminated

Purchaser

Name und Surname: _____

Company: _____

Address/Place of Coffee Machine: _____

_____

Date: _____

Signature: _____